EXTENSION OF TIME PROPOSAL

1	Name of Work	Improvements to road & drain at 17th Main Depot Muniswamappa Layout K G halli and Surrounding area in Ward No 12 Shettyhalli, Shettyhalli Sub Division
2	Amount of Work Portion	49,98,113 64
3	Estimated Cost	50 00 Lakhs
4	Name of Contractor	Executive Engineer, KRIDL
5	Agreement No	BBMP/EE/DD Ag No 325/17-18 Date 22-03-2018
6	No and date under which work order issued	BBMP/EE/DD/WO/325/2017-18 Date 22-03 2018
7	Time limit originally fixed for completion	90 Days
8	Date of application by the contractor for granting extension of time	28.01.2019
9	Date of receipt of application in the sub division office	28.01.2019
10	Extension granted if any	Nil
	i)	
	ii)	
11	Work carried out by the contractor during the original period stipulated in the contract	Nil
12	Work carried out during 1st extension	Nil
13	Work carried out during 2nd extension	Nil
14	Time now applied for	231 Days
15	Date of recommending time limit applied for	
16	Whether the original application of the contractor is enclosed.	Yes
17	Balance of work remaining to be done	-
18	Probable time required for completion of remaining work	231 Days
19	Cost of work charged establishment charged on the work after the expairy of original period.	Nil
20	Whether notice as per clause of contract has been issued.	No
21	Remarks of the AEE and the daily rate of penalty proposed	Due to BWSSB cauvery and Sanitary Pipeline work the above work delayed. Hence EOT is recommended for sanction with minimum penalty.
22	Remarks of the EE with the daily rate of penalty proposed	Recommended for time extention with penalty

Assistant Engineer
19-12

Executive Engineer
Dasarahally Division, BBMP.

Assistant Executive Engineer
Shettyhalli Sub Division,
BBMP, Bangalore.

As recommended for EOT

Chief Engineer
Dasarahally Zone, BBMP
Bangalore